

婆头路二期逐桩坐标表

云龙镇工业园区道路二期工程

桩 号	坐 标		桩 号	坐 标		桩 号	坐 标		桩 号	坐 标	
	N (X)	E (Y)		N (X)	E (Y)		N (X)	E (Y)		N (X)	E (Y)
K0+340	93808.011	610122.476	K0+560	¥ 93,815.899	¥ 610,341.670	K0+770	93799.278	610550.069	K0+970	93970.138	610638.947
K0+350	93809.171	610132.408	K0+570	¥ 93,815.370	¥ 610,351.656	K0+780	93803.665	610559.037	K0+980	93977.615	610645.587
K0+360	93810.331	610142.341	K0+580	¥ 93,814.841	¥ 610,361.642	K0+783.608	93805.675	610562.032	K0+990	93985.093	610652.227
K0+370	93811.491	610152.273	K0+590	¥ 93,814.313	¥ 610,371.628	K0+790	93809.746	610566.954	K1+000	93992.570	610658.867
K0+380	93812.651	610162.206	K0+600	¥ 93,813.784	¥ 610,381.614	K0+800	93817.280	610573.505	K1+010	94000.047	610665.507
K0+390	93813.811	610172.138	K0+610	¥ 93,813.256	¥ 610,391.600	K0+810	93825.964	610578.430	K1+020	94007.525	610672.147
K0+400	93814.971	610182.071	K0+620	¥ 93,812.727	¥ 610,401.586	K0+820	93835.454	610581.530	K1+030	94015.002	610678.787
K0+410	93816.130	610192.003	K0+627.840	¥ 93,812.312	¥ 610,409.416	K0+822.817	93838.221	610582.055	K1+035.071	94018.794	610682.154
K0+420	93817.290	610201.936	K0+630	¥ 93,812.194	¥ 610,411.572	K0+830	93845.313	610583.196			
K0+430	93818.450	610211.868	K0+640	¥ 93,811.522	¥ 610,421.549	K0+840	93855.186	610584.784			
K0+430.194	93818.473	610212.060	K0+650	¥ 93,810.651	¥ 610,431.511	K0+850	93865.059	610586.371			
K0+440	93819.451	610221.817	K0+653.876	¥ 93,810.260	¥ 610,435.367	K0+860	93874.932	610587.959			
K0+450	93820.119	610231.795	K0+660	¥ 93,809.581	¥ 610,441.454	K0+863.059	93877.953	610588.445			
K0+455.564	93820.347	610237.354	K0+670	¥ 93,808.313	¥ 610,451.373	K0+870	93884.777	610589.705			
K0+460	93820.455	610241.789	K0+679.911	¥ 93,806.860	¥ 610,461.177	K0+880	93894.491	610592.073			
K0+470	93820.457	610251.788	K0+680	¥ 93,806.846	¥ 610,461.264	K0+890	93904.026	610595.082			
K0+480	93820.126	610261.782	K0+690	¥ 93,805.282	¥ 610,471.141	K0+900	93913.339	610598.720			
K0+480.935	93820.078	610262.716	K0+700	¥ 93,803.718	¥ 610,481.018	K0+905.561	93918.406	610601.009			
K0+490	93819.599	610271.768	K0+710	¥ 93,802.154	¥ 610,490.895	K0+910	93922.388	610602.970			
K0+500	93819.070	610281.754	K0+720	¥ 93,800.590	¥ 610,500.772	K0+920	93931.135	610607.813			
K0+510	93818.542	610291.740	K0+730	¥ 93,799.027	¥ 610,510.649	K0+930	93939.540	610613.229			
K0+520	93818.013	610301.726	K0+740	¥ 93,797.463	¥ 610,520.526	K0+940	93947.565	610619.192			
K0+530	93817.484	610311.712	K0+744.398	¥ 93,796.775	¥ 610,524.870	K0+948.063	93953.735	610624.381			
K0+540	93816.956	610321.698	K0+750	¥ 93,796.210	¥ 610,530.441	K0+950	93955.183	610625.667			
K0+550	93816.427	610331.684	K0+760	¥ 93,796.759	¥ 610,540.409	K0+960	93962.660	610632.307			

编制：

复核：

审核：